NO.NEWZ/BBMP/PDDZ/2018-19

Date:-26-06-2018

To,
The Executive Engineer,
Project Division. Dasarahaali Zone
Hesaraghatta Main Road
Bangalore-560073

"PMC CERTIFICATE AND INSPECTION REPORT"

Dear Sir,

Subject: Regarding Inspection Report for the below mentioned work.

Name of Work: Providing ornamental grill and gates to play ground outdoor stadium ward No-14			
Item No	Description of work	Unit	Qty
1	KSRRB 300-1. Earthwork excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5 m, excavated surface leveled and sides neatly dressed, the disposed earth to be leveled neatly after	Cum	13.50
2	KSRB 4-1.2 : Providing and laying in position plain cement concrete of mix 1:3:6 with OPC cement @ 220kgs, with 40mm and down size graded granite metal coarse aggregates @0.892cum and fine aggregates @ 0.465cum machine mixed, machine	Cum	1.35
3	KSRB 5.2-2: Providing and constructing granite / trap / basalt size stone masonry in foundation with cement mortar 1:6, stone hammerd dressed in courses not less than 20 cms high, bond stones at two m. apart in each course including cost of materials,	Cum	6.28
4	KSRB 4-1.6 ; Providing and laying in position plain cement concrete of mix 1:2:4 with cement @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.878 cum and fine aggregtes @ 0.53cum, machine mixed, concrete laid in layers	Cum	5.54
5	KSRB 4-6.4 : Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for vertical surface such as walls at any thickness, including attached pilasters, buttresses, plinth cills and string courses cost of all materials,	Sqm	37.44
6	Providing and laying cement concrete using 20 mm and down size granite coarse aggregates and fine aggregates of ready mixed concrete Cum (RMC) M 20 for R.C.C works laid in 15 cms thick layers and well compacted vibrating, curing, for raft	Cum	16.81
7	KSRB 4.9.2 : Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position,lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members	Tn	0.75
8	KSRRB M200-15.1. Dismantling of existing structures like culverts, bridges, retaining walls and other structure comprising of masonry, cement concrete, wood work, steel work, including T&P and scaffolding wherever necessary, sorting the dismantled	Cum	7.94
9	Fabricating, providing and erecting in position of MS Hot Dip Galvanised Sq. Hallow Poles of 132 X 132 Heavy gauge of length 3000mm with MS. Hot dip Galvanised grill work as per approved design and drawing of chief architect. Using 12 X 75mm	Cum	749.70

Asst. Executive Engineer
Project Sub Division-I
Dasarahalli Zone.
Bruhat Bengaluru Mahanagara Palike

Scanned by CamScanner

NEWZEN CONSULTANTS BANGALORE

NEW TECHNOLOGIES TO INNOVATE

m No	Description of work	Unit	Qty
10	Fabricating, providing and erecting in position Hot dip galvanised Gate. Using 72 X 72 X 4.8mm Sq. GI Pipe Frame with Top pipe bending in heavy duty hydraulic press with sand packing and hot bending to form double arch as per drawing profile, 20mm hot	Sqm	67.43

respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality
e mentioned items of the work was found to be completed satisfactorily for the 1st and Final bill

king you,

With Regards,

For Newzen Consultants Bangalore

Asst. Executive Engineer
Project Sub Division-I
Dasarahalli Zone,
Bruhat Bengaluru Mahanagara Palike

Scanned by CamScanner